

ANDERSON · PERRY & ASSOCIATES, INCORPORATED

ENGINEERING, SURVEYING, AND MATERIALS TESTING

STEPHEN C. ANDERSON PE
HOWARD L. PERRY PE

October 20, 1975
Job No. 113

R. L. Marshall
Marshall Associated Contractors
P.O. Box 287
Tualatin, Oregon 97062

Dear Dick:

Duke Wilson, Ken Coe, and myself made a final inspection of the Phase 2A Contract work on October 17, 1975.

The City of Elgin accepts all work performed by Marshall Associated Contractors as of October 20, 1975 with the following exceptions:

- (1) Asphalt Surface Restoration - There are some areas in which the asphalt surfacing has not been completed in accordance with the specifications. Unless some major problems occur, we will accept this work as it now is until next spring. All areas not satisfying the specification shall then be corrected. Final acceptance of the asphalt surfacing will be made after the corrective action has been taken.
- (2) The leak in the main near the pressure relief station shall be repaired and a pressure test conducted.
- (3) Minor items of work that need to be completed as given to Ken Coe on October 17, 1975, adjusting of pressure reducing valves, and flushing of transmission line.

This letter can be considered final acceptance of the work subject to items 2 and 3 above being completed by November 30. Should this work not be completed by then, this letter shall become void and final acceptance must be given in writing again. Item 1 above will not be accepted finally until next spring as stated. Final payment will be made as soon as the work in items 2 and 3 are completed.

Marshall Associated Contractors
October 20, 1975
Page 2

The City of Elgin is pleased with the work performed under this contract and extend their appreciation for your efforts in completing the project as you have.

Very truly yours,


Howard L. Perry, P.E.

HLP/km

cc: City of Elgin
Milt Heighs